

Moultrie Middle School

PROJECT TEAM

Construction Management:

Cumming

Project Manager:

Harold Lee/Bob Faust

Site Manager:

Roscoe Russell

Architect:

Glick Boehm

General Contractor:

Brantley Construction



PROJECT UPDATE 5/1/2019

Area "C" drywall is underway. Exterior brick is underway. Roof installation is complete. Electrical, plumbing and HVAC rough-in complete. Painting and ceiling grid to start by May 13th.

Area "D" drywall is underway. Electrical, plumbing and HVAC rough in complete. Painting and ceiling grid to start by May 20th. Exterior brick has started.

Area "B" drywall is underway. Electrical, plumbing and HVAC rough in complete. Painting and ceiling grid to start by May 27th. Exterior brick has started.

Project meetings are being held every week to coordinate and monitor the progress of the project.

The scheduled substantial completion date is July 25th, 2019 for the three wing additions.

PROJECT DATA

Scope: Additions of classroom space to three portions of the existing Moultrie Middle School in Mount Pleasant. The original design accounted for an addition of twelve classrooms.

Project Budget: \$13.2 Million

Schedule:

Design completion: April 2018

Construction start: September 2018

Construction completion: August 2019

Square Footage: 19,350 sf expansion

Site Size: 15.3 acres

