

# C.E. Williams Middle School

## PROJECT TEAM

### Construction Management:

Cumming

### Project Manager:

Bobby Bryant

### Site Manager:

Chuck Lather

### Architect:

LS3P

### General Contractor:

Contract Construction



## PROJECT UPDATE 5/1/2019

Contract Construction has accomplished the following building construction:

- Building "C" Roof Decking 70% Complete
- Building "C" Build CMU Interior Walls 70% Complete
- Building "B" CMU Walls (thru 2nd floor) 45% Complete
- Building "B" Elect. & Mech. Rough-In 20% Complete
- Building "A" CMU Walls (thru 2nd floor) 25% Complete
- Building "A" Elect. & Mech. Rough-In 15% Complete

This project will be completed for 2020-2021 school year.

## PROJECT DATA

**Scope:** Provide a new 137,227 SF two-story facility to serve 900 students, next to the West Ashley High School.

**Project Budget:** \$53.3 Million

### Schedule:

Design completion: May 2018

Construction start: Aug 2018

Construction completion: Aug 2020

**Square Footage:** 137,227 SF

**Site Size:** 32 acres

