

Camp Road Middle School

PROJECT TEAM

Construction Management:

Cumming

Project Manager:

Joe Christian

Site Manager:

Jack Duane

Architect:

Rosenblum Coe

General Contractor:

TQ Constructors



PROJECT UPDATE 5/1/2019

- Foundations are completed in all areas
- Plumbing & electric underground rough ins are 95% complete
- In-wall rough ins are ongoing in areas A, B and D.
- Masonry walls are being constructed in areas B and D. Area A masonry is complete and bar joist installation has begun.
- Slab is poured in areas A, D and part of B.

The project is currently on schedule to be substantially complete by May 2020

PROJECT DATA

Scope: Build a new Middle School on the existing site. This package will include a new building of approximately 137,000 sq. ft. to serve an initial population of 900 students, with a core and expansion space for a future capacity of 1200 students.

Project Budget: \$52 Million

Schedule:

Design completion: May 2018

Construction start: Dec 2018

Construction completion: May 2020

Square Footage: 137,000 SF

Site Size: 15.3 acres

