

# Stono Park Elementary School

## PROJECT TEAM

### Construction Management:

Cumming

### Project Manager:

Jonathan Roberts

### Site Manager:

Mike Risteski

### Architect:

SGA Architecture

### General Contractor:

J. E. Dunn Construction



## PROJECT UPDATE 5/1/2019

Construction is progressing well. The first floor ceiling grid is being installed in the kindergarten wing and the lighting fixtures are being installed as the ceilings progress.

The HVAC system instillation-start-up sequence has been started and commissioning of the HVAC has begun in the 2<sup>nd</sup> grade wing. The exterior doors at the corridors are being installed and the academic spaces are taking form.

The kitchen area walls are prepared and the quarry tile flooring is being installed. The kitchen hood, cooler, and freezer have been installed.

## PROJECT DATA

**Scope:** Demolition of the existing facility and construction of a new two-story 500 Student K-5 facility approximately 75,000 square feet.

**Project Budget:** \$27.3 Million

### Schedule:

Design completion: Dec 2017

Construction start: May 2018

Construction completion: Aug 2019

**Square Footage:** 75,000 SF

**Site Size:** 5 acres

