

Lucy Beckham High School

PROJECT TEAM

Construction Management:

Cumming

Project Manager:

Harold Lee

Site Manager:

Joe Edmonds

Architect:

McMillan Pazdan Smith

General Contractor:

Contract Construction



PROJECT UPDATE 5/1/2019

All foundations have now been installed for the entire main building. Concrete slabs on grade are complete except for the auditorium area. Structural steel is approximately 75% complete. Mechanical and electrical installation is ongoing in the walls and ceilings. CMU and metal stud walls are being installed throughout the building. Roofing is progressing as the steel and decking is completed. The site practice fields soil preparation for permanent grassing is underway, and most site improvements are now complete with the exception being final paving, striping, and signage. The project is currently on schedule to be substantially complete by April, 2020.

PROJECT DATA

Scope: New High School to accommodate 1,500 students grades 9-12. The three story facility to be constructed on the site of the former Wando High School located at the intersection of Mathis Ferry Road and Whipple Road in Mount Pleasant.

Project Budget: \$103.7 Million

Schedule:

Design completion: May 2018

Construction start: August 2018

Construction completion: April 2020

Square Footage: 245,000 SF

Site Size: 44.1 acres

