

West Ashley Center for Advanced Studies (CAS)

PROJECT TEAM

Construction Management:

Cumming

Project Manager:

Matt Campbell

Site Manager:

TBD

Architect:

SGA/Little

General Contractor:

TBD



PROJECT UPDATE 5/1/2019

The design team has completed 100% construction documents and the project is out for bid. The project will be awarded to a general contractor in late May 2019.

The project continues to track on schedule and on budget.

PROJECT DATA

Scope: New 100,000 sf facility to accommodate 600 students adjacent to West Ashley High School. Programs under consideration are Automotive Tech, Welding, Manufacturing Tech, Health Science, Cyber Security, Engineering and Audio/Visual.

Project Budget: \$42.7 Million

Schedule:

Design completion: March 2019

Construction start: May 2019

Construction completion: May 2021

Square Footage: 100,000 SF

Site Size: 4 acres